

DATE: 7/12/23

Otoe-Missouria RV Park Phase -1

Prepared By: Joseph McLain

SHORT INTERVAL SCHEDULE

Enter Saturday Date Below (2 Saturdays ago)			Projected	Projected	Actual	Actual		
	07/15/23		Start	Finish	Start	Finish	CREW	
	ACTIVITY	Party Responsible	AREA	Date	Date	Date	Date	SIZE
Saw Cut / Demo Asphalt	Clark Contracting		7/12/2023	7/19/2023	7/11/2023	7/13/2023		
Subgrade Prep	Clark Contracting		7/20/2023	7/26/2023	7/13/2023			
Relocate West Water Line	Kuhn		7/24/2023	7/28/2023				
Main Underground	McDonald Electric		7/31/2023	8/10/2023				
East Sanitary	Kuhn		7/31/2023	8/11/2023				
Water Tie in	Kuhn		8/9/2023	8/11/2023				

[illegible]